



Southeast Area Group Project Look-Ahead

The following reflects the projected look-ahead of scheduled activities planned for the Southeast Area Group Project:

- O'Neal Lane Segment 1 - Contractor will install new traffic signals and subsurface drainage prior to constructing for the outside northbound lane south of Firewood Drive and the northbound outside lane north of Firewood. Traffic will use the existing travel lanes during this construction. Following completion of these lanes, traffic will be using the new and existing lanes to allow for construction of the new sewer lines. Completion of construction of the new sewer lines will allow construction of the remaining new northbound and southbound lanes.
- South Harrell's Ferry Road (Segment 1) - Contractor will be completing the westbound bridge and pavement construction west of the bridge. With traffic on the new eastbound lanes, contractor will remove and reconstruct the existing roadway east of the bridges. Once traffic is diverted to the newly completed westbound bridge, the existing bridge will be removed and the eastbound structure will be completed. Construction schedule indicates a April, 2012 completion.
- South Harrell's Ferry Road (Segment 2) - Contractor will be completing pavement construction for the outside eastbound and westbound lanes between Millerville and Jones Creek Road. Following completion of the outside lanes, traffic will use these new lanes that will allow for removal of the old roadway and construction of remaining travel lanes. Estimated completion date is August, 2012.

Last Updated: 8/8/2011