



Staring Lane Project Look-Ahead

The following reflects the projected four month look-ahead of scheduled activities planned for the Staring Lane Project:

- The next four months (September through December) of roadway construction will primarily be contained within the North End (Staring Court to Perkins Road) of the project and along the east side of the existing Staring Lane roadway. This construction includes installing subsurface drainage, constructing the northbound bridge, performing dirt work, and preparing to pour the new northbound travel lanes.
- The subsurface drainage system consists of drainage pipes, curb inlets, and drainage boxes will eventually replace the existing roadside ditch drainage system.
- Constructing the northbound bridge will require driving 2-ft diameter piles into the ground near Dawson Creek. The northbound bridge construction is estimated to continue into the earlier part of 2012.
- Portions of the North End sanitary sewer force main system will be installed. These force main pipes will be installed by trenching.
- Traffic will continue to use the existing Staring Lane roadway during construction throughout the end of the year.
- Utility companies will continue their relocations on the South End (Highland Road to Staring Court) until the end of the year.