



Stumberg Extension Phase 1 Project Look-Ahead

The following reflects the projected four month look-ahead of scheduled activities planned for the Stumberg Extension Phase 1 Project:

Note: Phase 1 starts at the 90-degree turn on existing Pecue Lane and extends approximately 1300 ft north of Airline Highway.

- The next four months (September through December) of roadway construction will be limited to the required work on Airline Hwy and the portion of the new Stumberg Lane that is north of Airline Hwy. This work includes installing subsurface drainage and all necessary earthwork for the proposed roadway.
- The contractor will order traffic signal equipment for the new Stumberg Extension/Airline Hwy intersection. However, the new signal and equipment may not be installed until the late spring of next year.
- All lanes of Airline Hwy will remain open for traffic during the daytime on weekdays. The contractor may choose to close up to one travel lane in each direction on Airline Hwy at nights and on weekends.